

FIFE COUNCIL

TRANSPORTATION SERVICES

MINUTES of FIFE RAUC MEETING held, 10.00am

Tuesday 16th October, 2018 at BANKHEAD, GLENROTHES

PRESENT

Julie Carnell (JC)	Fife Council Network Management (Chair)
Maggie Baird (MB)	Fife Council Network Management (North)
Nigel Hampton (NH)	Fife Council Works Programme
Linda Roeleveld (LR)	Fife Council Network Management (South)
John Russell (JR)	FBO AMEY
Stephen Kitt (SK)	AMEY
Hazel Moore (HM)	BEAR
Steve Taylor (ST)	BEAR
Lorraine Jones (LJ)	Scottish Power
Alex Duncan (AD)	SGN
John Anderson (JA)	SGN
Lora Bailley (LB)	SGN
Craig Lyall (CL)	Scottish Water
Emma West (EW)	Scottish Water
Ian Gemmel (IG)	Police Scotland
Steven Scanlon (SS)	Openreach
Lionel O'Keefe (LO)	Vodafone
Bill Sutherland (BS)	Virgin Media
Owen Harte (OH)	Virgin Media

1.0 APOLOGIES AND INTRODUCTIONS

1.1 JC welcomed everyone to the meeting.

1.2 Apologies were received from:

David Brown, Ian Jones (Fife Council)

Katrina Hardy ,(INEOS), Adrian Henzler (Openreach)

Darren Pointer (Scottish Water) Karyn Davidon (Vodafone)

2.0 Minutes of meeting held on 17th July, 2018

2.1 Item 2.1 Virgin Media

VM 2 year programme of works in South Fife. Dunfermline works ongoing, weekly update meetings with CPlan, VM and FC.

2.2 Item 2.2 Virgin Media high quality block cover inserts

MB provided a copy of the street scape notification letter for diversionary works that is issued to VM and asked that the contact details are checked to ensure these are going to the correct team. MB advised where FC have altered Utility apparatus from the Utilities standard specification , FC will take responsibility for any repair works resulting from normal wear and tear. Any damage resulting from non wear and tear will be the responsibility of the 3rd party that caused the damaged.

2.3 Item 2.3 SGN

B981 Crossgates to Cowdenbeath, SGN works on hold due to wayleave issues . AD advised site for governor still to be found. Ongoing

AD/IJ

2.4 Item 4.1 Performance

Scottish Power Cat's A's - improvement achieved on Cat A's Scottish Water Cat B's under 90%, as DP was not at the meeting, issue ongoing.

DP

2.5 Item 5.3 AOCB

Vodafone - Wemyssfield failed reinstatements. LO to investigate

LO

3.0 Co-ordination of Roadworks

3.1 Item 3.1.1 FC South

Aberdour, Inverkeithing Road - Nov/Dec18

Cowdenbeath, High St, Hall St, Pitt Road - works ongoing until March 2019 - TTL

Dunfermline, Chalmers Street - road closure - Dec 2018 to Jan.2019

Dunfermline, Whitefield Road - Nov.2018

Kirkcaldy, High Street, Kirk Wynd, Whytescauseway - carriageway scheme, extensive works - no dates as yet
Kirkcaldy, Kinghorn Road - carriageway scheme - Feb/March 2019

Lochgelly, Lumphinnans Road, Main Street - carriageway scheme - Jan/Feb 2019

Item 3.1.2 FC North

Leven, Largo Road, Scoonie Brae, Scoonie Cres. Carriageway scheme - March 2019

All other works as per programme.

3.2 Item 3.2.1 BEAR Northeast

M90 Kelty to Blairadam, n/b inlay 02/11 weekend contraflow

A92 Wormit, machine patching 21/11 to 25/11

A92 Melville Lodges to Letham, 26/11 for 2 days

A92 Fernie Castle to Ayton junc, machine patching 27/11 to 3/12

A92 Crossgates, s/b inlay 30/11 to 02/12, weekend contraflow

A92 Ladybank inlay 16/12 to 19/12

3.3 Item 3.3.1 AMEY

M90 jct 2A s/b Spur to M90. Overnight closures 12, 13 & 14th November. Diversions will be in place.

M90 s/b at Humbie. Overnight closures 14, 15 & 16th November. Diversions will be in place.

M90 n/b at B916. Overnight closures 19, 20 & 21st November. Diversions will be in place.

Item 3.3.2 AMEY Forth Crossings

Kincardine Bridge water proofing 4 to 6 weeks with TTL for 3-4 weeks.

A985 Brankholn R/A works finish mid November

3.4 Item 3.4.1 Scottish Water

as per Road Works Register.

Item 3.4.2 INEOS

as per Road Works Register

Item 3.4.3 Scottish Power

No major works

Item 3.4.4 Openreach

as per Road Works Register

Item 3.4.5 SGN

as per Road Works Register

Item 3.4.6 Virgin Media

Dunfermline, works ongoing as per Road Works Register

Item 3.4.7 Vodafone

No planned works

4.0 Performance

4.1 Energetics Q2 - 50% pass rate, this is considerably below 90% required. FC have requested feedback

Energetics

4.2 Scottish Power, Scottish Water, Openreach and SGN have all achieved over the 90% pass rate. It is also noted that SP have made an improvement on previous quarters particularly Cat A's

4.5 Virgin Media overall Q2 just under 90% at 88.9%. It was noted that Cat C inspections are currently at 80% pass. JC requested that OH investigates if reinstatements have been completed by one squad or external Contractors

OH

5.0 AOCB

5.1 MB raised issue with Undertakers working in the vicinity of bridges and not speaking to our Structures colleagues prior to works commencing. MB advised contact FC prior to works.

5.2 JA queried if overbanking was permitted. MB advised it was acceptable provided it is applied in compliance with SROR spec.

6.0 FUTURE MEETINGS

6.1 Tuesday 15th January, 2019

Tuesday 16th April, 2019

Circulate to those attending the meeting, those who gave apologies and:-
Derek Crowe, FC Senior Manager - Roads and Transportation Services