

THE HIGHLAND COUNCIL Community Services: Highland Area		Scheme RAUC Local Co-ordination Meeting	
SUMMARY NOTES OF MEETING		Job No.	File No. No. of Pages 5 + Appendices
Meeting held to Discuss: Various Date/Time of Meeting: 26 th July 2018 : 10.00am			
Issue Date*	22 October 2018	Author	Kirsten Donald Draft

REF
ACTIONS
1.0
Attending / Contact Details
Highland Council Community Services; Area Roads

Alistair MacLeod alistair.macleod5@highland.gov.uk

Alison MacLeod alison.macleod3@highland.gov.uk

Tom Masterton thomas.masterton@highland.gov.uk

Kimberley Young kimberley.young@highland.gov.uk

Mike Cooper mike.cooper@highland.gov.uk

Jonathan Gunn jonathan.gunn@highland.gov.uk

Laura Carpenter Laura.Carpenter@highland.gov.uk
Highland Council Project Design Unit

Andrew MacIver andrew.maiver@highland.gov.uk
British Telecom

Duncan MacLennan duncan.maclennan@openreach.co.uk

Kevin Drain kevin.drain@openreach.co.uk
BEAR (Scotland) Ltd

Nathan Downs ndowns@bearsotland.co.uk
Scottish & Southern Energy

Fiona Geddes fiona.l.geddes@sse.com
Scotland Gas Networks

Alex Torrance alex.torrance@sgn.co.uk
Scottish Water

Courtney MitchellCourtney.Mitchell@SCOTTISHWATER.CO.UK
Apologies / Others

Kyle Mackie kyle.mackie@highland.gov.uk

David Johnstone david.johnston@highland.gov.uk

Stuart Bruce stuart.bruce@highlands.gov.uk

Roddy Davidson roddy.davidson@highland.gov.uk

Peter McNab pmacnab@bearsotland.co.uk

John Allan john.allan@highland.gov.uk

2.0 Minutes of Previous Meetings

Previous Minutes Accepted.

3.0 HC Roads

The Surface Dressing will be complete Tuesday 31/07/2018 for Inverness. Surface dressing for Nairn Badenoch and Strathspey will start Wednesday 01/08/2018 and will take around 2 – 3 weeks to complete. This will be around Nairn & Kingussie.

Inverness Area

Old Perth Road – Works will take place on 13/08/2017 to resurface the footway for 4 days.

Lotland Place – Works will take place on 15/10/2018 for full carriage way resurfacing.

Telford Street / Lochalsh Road works will be pushed back to March 2019.

Events

Will be attached to appendix 4 once received.

Lochaber & Badenoch and Strathspey

No attendance and no works submitted.

Ross & Cromarty

No works received and no attendance. Alistair will chase again.

Caithness & Sutherland

No surface dressing will take place this year.

A897 – Loch Inver – overlay limit programme has been pushed and won't start till September.

4.0 Street Lighting

Roddy Davidson (RD) listed the following projects in the

INBS

Civil Works Programme

Croy Bypass – Replace all existing street lighting columns

St. Drostan, Drumnadrochit – track cable

Broom Drive / Drummond Road Inverness – track cable for 20/30 speed signs

Inverness Road, Carrbridge – from Dalrachney Junction to Gold Course entrance – replace street lighting columns and track cable.

Little Kenneth Street, Inverness – track cable & erect new street lighting columns – starting 27th Aug when road is closed off.

Millennium Circle at High Street / Inglis Street Inverness – Replace ground level light – to be arranged with roadworks.

Farraline Park Inverness, 2 new vehicle charging bays to be created near spectrum centre – date to be confirmed by Shane Manning.

Traffic Lights at Bridge Street, Bank Street, Castle Road to be refurbished, date to be confirmed by Shane Manning.

Still awaiting dates for Kingsmill's Road/ Union Road traffic lights & Union Road Traffic lights (Shane Manning)

Caithness Works

Work to be carried out over the next few months:

Thurso-

Ormile Road - 1 for 1 column replacements

Princes Street - 1 for 1 column replacements

Angus Court - 1 for 1 column replacements

Durness Street – 30-40 meters of tracking in footpath and 1 for 1 column replacements.

Ross & Cromarty

No planned works so far.

5.0 BEAR Scotland

North – Large resurfacing programme.

North West dates liable to change so they have provided a link below which takes you to their website that is updated every Friday.

<http://bearsco.com/News/7544/Ongoing+programme+of+surfacing+repairs+to+see+24M+invested+in+North+West+Trunk+Road+Network/>

6.0 Openreach (British Telecom)

Duncan MacLennan provided a copy of Openreach's programme of works in Appendix 1.

Carriage way box was discussed between Alison & Duncan

Duncan mentioned the Polling rates being sent via email and mentioned that Alison may like to get a copy. Alison Macleod will be added to the distribution list.

Margaret Street junction works – a collapse box was not on the system as planned works.

7.0 Scottish Water

Darren Pointer provided a list of works which can be found in Appendix 2.

8.0 Highland Council -Public Transport

Andrew Maciver provided a list of works which can be found in Appendix 3.

Alison brought up whether all works were currently on Symology.

Tom brought up site bands not on Symology. Not all staff at sites are qualified to compete tasks. An example being the Inshes project traffic management that Alistair mentioned. They are supposed to do 2 hourly checks which have not been completed since 29/06/18 and they were only completely 1 check in the morning and 1 check at night.

9.0 Scottish & Southern Energy

Milton of Leys – track works will be on register in next few days. Work to start 20/08/18 and will take around 5 days. Tom mentioned that those days may clash with the works being done at Inshes.

Island Bank Road - Alistair will have a look and get back to Fiona.

10.0 Scotland Gas Networks

Inverness

1st phase of Merkinch primary school work is now finished.

Telford Street was closed as 30-40 meters was resurfaced and is now open.

2nd phase – Dates are not confirmed for works to start as discussions are in place if the works are still required.

Bught Park – Works to start 6th August between the Ice Rink and the Sports centre to replace existing mains. Ness walk will be closed for about 4 -5 weeks.

Kenneth Street – Lane closure with diversion will be put in for works starting around the 8th Oct 2018.

Viewfield Road – To start 10/09/18 for around 6 weeks to replace mains.

Seafeld Gardens – Urgent work to start 30/07/18

Nairn

Replacement works at Househill terrace now complete.

Lochloy Road – Merryton Gardens – Divorcing from mains to save work being done on A96.

Bridge to Lochloy – Works will take about 3-4 weeks and temp lights will replace the main traffic lights currently in place.

11.0 Scottish Road Works Register (SRWR)

Issue regarding early starts were mentioned. An example was brought up that an Early Start requested on 26th for works to start on the 26th was not acceptable. Highland Council cannot give permission for works to be started that day or the next day, they need 7 days' notice.

Duncan wishes to be informed if any of the BT staff or contractors are doing this.

Fiona brought up the issues raised in the last minutes have been forwarded to the main office and she will get back to Alison.

Tom mentioned a blanket order have been raised until June 2019 for reducing speed limits on classified roads. A road reduced from 60 to 20 mph can only be enforced by the police. Permission is still however required from the Highland Council. U roads are not covered by this order.

Laura mentioned that they have no more information about the bus shelters at this time. Mike will discuss with Alison another time.

12.0 Health and Safety Issues

Tom brought up that he passed excavation work that was being carried out unsafely. On inspection he found an employee excavating without a helmet on. An investigation is under way.

13.0 AOCB

Issues brought up about works complete by Scottish Water on:

Murry Place, Smithton– Inverness. A new track was laid however the existing gully (which was removed) was not replaced after works were completed. Alison would like the gully to be reinstated immediately and would like a response within the next few weeks.

Ardersier Works Fulmer Crescent –

Tom brought up that a pipe burst on footpath – mere weeks after the council just finished surface dressing. Will Scottish Water reinstate the surface as well when they go to make repairs? Courtney will chase and get back to Tom.

Ongoing works at Fort George Road – Closure of road for 18 months starts 30/07/18 until Jan 2020. Darren will meet Tom week commencing 30/07/18 to discuss works with Tom for inspection.

Alistair mentioned moving the date for next meeting to the 3rd Thursday of each month to give Business Support more time to prepare the minutes and provide more time for issues to be raised with minutes before the other quarterly meetings.

14.0 Next Meeting

Still to be confirmed – Provisional Date 18th October 2018 at 10am at Diriebught Road, Inverness.

Appendix 1 – Openreach

Company Name	Estimate Number and Source	Description	Agreed Required by Date	Notice Type Name	Location	Local Auth Name
ASHTHEAD PLANT HIRE	IBUPWHTJ	TRAFFIC MANAGEMENT IBUEDWMZ	30/07/2018	Seven Day	A832 MAIN ROAD ACHNASHEEN IV22 2EH	HIGHLAND
OR CIVILS INSOURCING	IBUNWGW	BDUK_HIGHLANDS_ISLANDS_FFTP_AJS_CIVILS_VA1	04/09/2018	Seven Day	SHEPHERDS COTTAGE ACHNASHEEN HIGHLANDS ,,,,,IV22 2EE	HIGHLAND
OR CIVILS INSOURCING	IBURF7PU	BDUK_HIGHLANDS_AND_ISLANDS_FFTP_AJS_CIVILS_VA1	17/08/2018	Seven Day	REAR OF ACHNASHEEN TELEPHONE EXCHANGE A832 ACHNASHEEN HIGHLANDS ,,,,,IV22 2EE	HIGHLAND
KN Scot NEMSA-FLEX	IBUCTDRG	NON_CIVIL_EAD_DUCT_CABLE_ONEA46699566_AVE_LA1	07/09/2018	Seven Day	TULCHAN SPORTING ESTATE	HIGHLAND
OR CIVILS INSOURCING	IBUR9VUG	NGA PROJECT FOR AULTGUISH EXCHANGE AREA.	17/08/2018	Seven Day	DP5 OUTSIDE HYDRO HOUSE BLACKRIDGE GARVE ,,,,,IV23 2PG	HIGHLAND
BDUK KNNS HIE FLEX	IBUM67FZ	BDUK_HIE_FFTP_AJY_PCPV51_POLING_LA1	07/08/2018	Seven Day	LYNWILG ROAD AVIEMORE,,,,, PH22 1PZ	HIGHLAND
BDUK KNNS HIE CIVILS	IBUKJEWZ	BDUK_HIE_FFTP_AJY_PCPV51_MISC_CIVILS_VA1	31/07/2018	Seven Day	JB 23 33060 NEAR LARCH AVIEMORE PH22 1PZ UK	HIGHLAND
BDUK KNNS HIE CIVILS	IBUM63CV	BDUK_HIE_FFTP_AJY_PCPV51_MISC_CIVILS_LA1	17/08/2018	Seven Day	A9 LYNWILG ROAD AVIEMORE,,,,, PH22 1PZ	HIGHLAND
BDUK KNNS HIE CIVILS	WAKA7LOT	BDUK_HIE_FFTP_AJY_PCPV51_MISC_CIVILS_VA1	13/08/2018	Seven Day	A9 LYNWILG ROAD AVIEMORE PH22 1PZ	HIGHLAND

		VILS_VA1				
BDUK KNNS S/GOV CIV	IBUKLKGB	BDUK_HIE _FTTP_AJ Y_PCPV51 _CBT_MIS C_CIVILS_ VA1	16/08/2018	Seven Day	JUF104 A9 AVIEMORE PH22 1PZ UK 499767 204264	HIGHLAND
BDUK KNNS HIE CIVILS	IBUP6UTD	BDUK_HI GHLANDS _AND_ISL ANDS_FTT C_BCO_PC P1_MISC_ CIVILS_V A1	12/10/2018	Seven Day	R/O AND S/O BADACHRO FARM B8056 IV21 2AR	HIGHLAND
KN Scot NEMSA- CIV	IBUF2TNA	CIVIL_ON _AND_OFF _SITE_NSZ LC305_BC O_LA1	14/09/2018	Major Works 3 Months	2 PORT HENDERSON GAIRLOCH,,,,,I V21 2AS	HIGHLAND
OR CIVILS INSOURCI NG	IBURN3GB	CIVIL_EA D_ON_AN D_OFF_SI TE_ONEA4 49049_QZR _LA1	03/08/2018	Seven Day	CS74317 LOCHALSH BUSINESS PARK 3,,,,,IV40 8EG	HIGHLAND
BDUK KNNS HIE FLEX	IBUPVMUY	BDUK_HI GHLANDS _AND_ISL ANDS_FTT C_QVC_PC P1_SPINE_ CABLING_ VA1	31/07/2018	Seven Day	135M AWAY FROM BLDNG NO 16 A865 BAYHEAD HS6 5DL	HIGHLAND
BDUK KNNS HIE FLEX	WAKAAC0 A	BDUK_HIE _19B_FFTP _BVM_PC PV5001_O N60367_A GN_SPN_C BT_GP_C_ LA1	27/07/2018	Seven Day	UNIVERSAL NODE 1A JBF 6 1200 O/S SUNNYBRAE A9 BERRIEDALE KW7 6HE,,,,,KW7 6HE	HIGHLAND
BDUK KNNS HIE CIVILS	IBUFENVE	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_BVM_P CPV5001_ MISC_CIVI LS_VA1	10/08/2018	Seven Day	JRC 9 24 A9 BERRIEDALE KW7 6HE KW7 6HE	HIGHLAND
BDUK KNNS HIE CIVILS	IBUGUHLM	BDUK_HIE _FTTP_BV M_PCPV50 04_MISC_ CIVILS_V	27/07/2018	Seven Day	JUF 2 33007 OPP BLD 8 BERRIEDALE KW7 6HA UK	HIGHLAND

		A1				
BDUK KNNS HIE CIVILS	IBUJDLNF	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_BVM_P CPV5004_ MISC_CIVI LS_VA1	03/08/2018	Seven Day	DP 19 NEW BONAVE A9 BERRIEDALE KW7 6HA UK	HIGHLAND
BDUK KNNS HIE CIVILS	IBUJTKTM	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_BVM_P CPV5004_ MISC_CIVI LS_VA1	16/08/2018	Seven Day	JUF 4:33014 (JC:JUF::257190 08) A9 BERRIEDALE KW7 6HA UK	HIGHLAND
BDUK KNNS HIE CIVILS	IBUP3JCH	BDUK_SC OTLAND_ GOVERN MENT_FT TP_BVM_P CPV5001_ MISC_CIVI LS_VA1	28/08/2018	Seven Day	A9 NEAR TIGH- AN-T-SAOIR BERRIEDALE KW7 6HA	HIGHLAND
BDUK KNNS HIE CIVILS	IBUP4EML	BDUK_SC OTLAND_ GOVERN MENT_PC PV5001_MI SC_CIVILS _VA1	22/08/2018	Seven Day	A9 NEAR HALL BERRIEDALE KW7 6HE	HIGHLAND
BDUK KNNS S/GOV CIV	IBUGH3NS	BDUK_HIE _FTTP_BV M_PCPV50 04_MISC_ CIVILS_V A1	27/07/2018	Seven Day	JUF 4 33006 OPP THE COTTAGE BERRIEDALE KW7 6HA	HIGHLAND
BDUK KNNS S/GOV CIV	IBUJE3TB	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_BVM_P CPV5004_ MISC_CIVI LS_VA1	14/08/2018	Seven Day	JRC 12:33012 O/S MORAY VIEW BERRIEDALE KW7 6HA	HIGHLAND
BDUK KNNS S/GOV CIV	IBUJP1AM	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_BVM_P CPV5004_ MISC_CIVI LS_VA1	22/08/2018	Seven Day	OPP TO NEWPORT 5 NEWPORT BERRIEDALE KW7 6HA UK	HIGHLAND
KN Scot NEMSA-	IBUDJUMT	CIVIL_EA D_ON_AN	11/09/2018	Seven Day	DIAGEO DALWHINNIE	HIGHLAND

CIV		D_OFF_SIT E_ONEA4 3033232_D WE_VS1			DISTILLERY DALWHINNIE INVERNESS SHIRE PH19 1AB	
KN Scot NEMSA- CIV	IBUE8JMT	CIVIL_ON _AND_OFF _SITE_NSZ LP443_DV T_LA1	07/09/2018	Major Works 3 Months	BEULAH DAVIOT INVERNESS,,,,, IV2 5XQ	HIGHLAND
ASHTHEAD PLANT HIRE	IBUTC1WX	TRAFFIC MANAGE MENT NSZRT255/ 07	01/08/2018	Seven Day	OPPOSITE TO OLD BANK OF SCOTLAND BUILDING A82T DRUMNADRO CHIT HIGHLAND IV63 6TU	HIGHLAND
QUINN NAT CIVILS	IBURL0TW	NGA_FTT C_EHZ_PC P2_MISC_ CIVILS_V A1	31/08/2018	Seven Day	22 FYRISH CT EVANTON DINGWALL IV16 9UQ UK IV16 9UQ	HIGHLAND
KN Scot NEMSA- FLEX	IBUNM7HH	NON_CIVI L_EAD_O H_POLING _ONEA445 926_FW_L A1	31/07/2018	Seven Day	GLEN NEVIS YOUTH HOSTEL ,,,,,,PH33 6SY	HIGHLAND
KN Scot NEMSA- FLEX	IBUP55CB	NON_CIVI L_EAD_O H_POLING _ONEA454 70750_FW_ VS1	09/10/2018	Seven Day	BALFOUR BEATTY WORKSMART OFF A82 MAIN A RD PERTH PH33 6TJ	HIGHLAND
BDUK KNNS HIE FLEX	IBUP52TU	BDUK_HI GHLANDS _AND_ISL ANDS_FTT X_BCO_O N60340_O VERHEAD _CABLING _VA1	31/07/2018	Seven Day	JRCX 11 16 NEAR SHEILDAIG LODGE HOTEL B8056 BADACHRO,,,,, IV21 2AW	HIGHLAND
OR CIVILS INSOURCI NG	IBUTFUMZ	NGA_FFTP _GFL_CIVI LS_VA1	31/08/2018	Seven Day	GARSTON VILLAGE ROAD GARVE GARSTON ,,,,,IV23 2YD	HIGHLAND
KN Scot NEMSA- CIV	IBRGPDUF	CIVIL_EA D_ON_AN D_OFF_SIT E_ONEA3 6751430_G IA_LA1	03/08/2018	Seven Day	O2 GLENBEG ESTATE GRANTOWN- ON-SPEY	HIGHLAND

QUINN NAT CIVILS	IBULK2FF	MJQUINN S_RESHEL L	30/07/2018	Seven Day	SALTBURN RD INVERGORDO N IV18 0HH	HIGHLAND
QUINN NAT CIVILS	IBULK3TP	MJQUINN S_JOINTE R ASSIST	31/07/2018	Seven Day	SALTBURN ROAD INVERGORDO N IV18 0HH	HIGHLAND
BDUK KNNS HIE FLEX	IBU1DGWL	BDUK_HI GHLANDS _AND_ISL ANDS_FTT C_IV_PCP7 0_LIVE_T O_LIVE_R E- PARENTIN G_VA1	07/08/2018	Major Works 3 Months	OPP TEL EXCHANGE FRIARS LANE INVERNESS MACDHUI,,,,,I V1 1RN	HIGHLAND
BDUK KNNS HIE FLEX	IBUH6LUS	BDUK_HI GHLANDS _AND_ISL ANDS_FTT C_IV_PCP8 4_EO_INT ERCEPT _VA1	26/09/2018	Standard Works 10 days	SO 7 CASTLEHILL COTTAGES CULLODEN ROAD INVERNESS MACDHUI,,,,,I V2 5BA	HIGHLAND
KN Scot NEMSA- FLEX	IBU75WAE	NON_CIVI L_EAD_D UCT_CAB LE_ONEA4 47641_IV_ LA1	24/08/2018	Seven Day	136 ANDERSON STREET INVERNESS IV3 8DH,,,,,IV38AF	HIGHLAND
BDUK KNNS HIE CIVILS	IBURGJUD	BDUK_HIE _FTTP_IVS _PCPV5006 _MISC_CI VILS_VA1	10/10/2018	Seven Day	JRC 4 1207 WAY TO CARBISDALE COURT INVEROYKEL CULRAIN ARDGAY UK IV24 3DW	HIGHLAND
BDUK KNNS HIE CIVILS	IBURGKRC	BDUK_HIE _FTTP_IVS _PCPV5006 _MISC_CI VILS_VA1	10/09/2018	Seven Day	JRC 4 33041 WAY FROM HELENDALE INVEROYKEL CULRAIN ARDGAY UK IV24 3DW	HIGHLAND
BDUK KNNS HIE CIVILS	IBURGLKX	BDUK_HIE _FTTP_IVS _PCPV5006 _MISC_CI VILS_VA1	20/09/2018	Seven Day	JRC 4 33040 OPP TO CARBISDALE WOOD INVEROYKEL CULRAIN ARDGAY UK IV24 3DW	HIGHLAND
BDUK KNNS HIE	IBURGNHY	BDUK_HIE _FTTP_IVS	03/10/2018	Seven Day	JRC 4 33049 WAY FROM	HIGHLAND

CIVILS		_PCPV5006 _MISC_CI VILS_VA1			KAVARRA INVEROYKEL CULRAIN ARDGAY IV24 3DW	
BDUK KNNS HIE CIVILS	IBURGWNZ	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_IVS_PCP V5006_MIS C_CIVILS_ VA1	12/09/2018	Seven Day	JRC 4 1207 INVEROYKEL CULRAIN ARDGAY UK IV24 3DW	HIGHLAND
BDUK KNNS HIE CIVILS	IBURH4VA	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_IVS_PCP V5006_MIS C_CIVILS_ VA1	12/09/2018	Seven Day	JRC 4 33014 INVEROYKEL CULRAIN ARDGAY UK IV24 3DW	HIGHLAND
BDUK KNNS HIE CIVILS	IBURV5LM	BDUK_HIE _FTTP_IVS _PCPV5006 _MISC_CI VILS_VA1	11/10/2018	Seven Day	JRC 4 33022 WAY FROM TORROY AND GEAN COTTAGES INVEROYKEL CULRAIN ARDGAY IV24 3DP	HIGHLAND
BDUK KNNS HIE CIVILS	IBURV7RY	BDUK_HIE _FTTP_IVS _PCPV5006 _MISC_CI VILS_VA1	30/08/2018	Seven Day	JRC 4 33030 OPP TO ENTRANCE TO BADAROCH COTTAGE INVEROYKEL CULRAIN ARDGAY IV24 3DP	HIGHLAND
BDUK KNNS HIE CIVILS	IBURVJLT	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_IVS_PCP V5006_MIS C_CIVILS_ VA1	14/09/2018	Seven Day	JRC 4 33059 INVEROYKEL CULRAIN ARDGAY UK IV24 3DW	HIGHLAND
BDUK KNNS HIE CIVILS	IBURVMM A	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_IVS_PCP V5006_MIS C_CIVILS_ VA1	19/09/2018	Seven Day	JRC 4 33057 ARDGAY IV24 3DW UK	HIGHLAND
BDUK	IBURVNWN	BDUK_HIE	30/08/2018	Seven Day	JRC 4 49 OPP	HIGHLAND

KNNS HIE CIVILS		_FTTP_IVS _PCPV5006 _MISC_CI VILS_VA1			TO CARBISDALE COURT INVEROYKEL CULRAIN ARDGAY IV24 3DW	
BDUK KNNS HIE CIVILS	IBURVRAY	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_IVS_PCP V5006_MIS C_CIVILS_ VA1	18/09/2018	Seven Day	JRC 4 33028 ARDGAY UK IV24 3DP	HIGHLAND
BDUK KNNS S/GOV CIV	IBURVTWB	BDUK_HI GHLANDS _AND_ISL ANDS_FTT P_IVS_PCP V5006_MIS C_CIVILS_ VA1	24/09/2018	Seven Day	JRC 4 33020 ARDGAY UK IV24 3DW	HIGHLAND
KN Scot NEMSA- CIV	IBUPC9JY	CIVIL_EA D_ON_AN D_OFF_SI TE_EBCL8 02581_KSN _LA1	20/08/2018	Seven Day	BT KISHORN EXCHANGE LLUC70004657,, ,,,IV54 8XA	HIGHLAND
KN Scot NEMSA- CIV	WAKATG7L	CIVIL_EA D_ON_AN D_OFF_SI TE_ONEA7 47627_LPN _LA1	03/09/2018	Seven Day	LAIRG,,,,,IV27 4UJ	HIGHLAND
QUINN NAT CIVILS	IBURDARP	NGA_FTT C_MOP_P CP6_MISC _CIVILS_V A1	30/08/2018	Seven Day	O/S 6 LOGAN WAY MUIR OF ORD IV6 7QJ	HIGHLAND
BDUK KNNS HIE FLEX	IBU907MY	BDUK_HI GHLANDS _AND_ISL ANDS_FTT C_PJG_PC P8_EO_IN TERCEPT_ VA1	30/08/2018	Standard Works 10 days	OPP BERNERAY STAFFIN ROAD A855 PORTREE,,,,,IV 51 9HP	HIGHLAND
KN Scot NEMSA- CIV	WAKA937T	CIVIL_EA D_ON_AN D_OFF_SI TE_ONEA7 34272_SIN _LA1	07/09/2018	Seven Day	HIGHLAND COUNCIL,,,,,P H36 4HZ	HIGHLAND
BDUK KNNS HIE	IBU8W7TF	BDUK_HI GHLANDS	20/12/2018	Major Works 3	S/O 215 UNNAMED	HIGHLAND

FLEX		_AND_ISL ANDS_FTT C_TMI_PC P1_EO_IN TERCEPT_ VA1		Months	ROAD LAIRG TALMINE,,,,,IV 27 4YS	
KN Scot NEMSA- FLEX	IBUPD3PM	NGA_INC REMENTA L_BUILD _FTTC_TM T_PCP1_ COF_VA1	21/08/2018	Seven Day	MR 1 TOMATIN FREEBURN- TOMATIN RD OS EXCHANGE IV 13 7YW	HIGHLAND
OR CIVILS INSOURCI NG	IBUN9AAX	CIVIL_EA D_ON_AN D_OFF_SI TE_ONEA8 43975_UAJ _LA1	11/12/2018	Major Works 3 Months	BTW (MSA) O2 UK LTD WE COMM GND CELL O2 72889A PORTREE IV519XU,COM M GND CELL O2 72,,PORTREE,,I V519XU	HIGHLAND
OR CIVILS INSOURCI NG	IBU9AGDF	DIG ONEA1458 50	13/09/2018	Seven Day	PULTENEY STREET ULLAPOOL IV262WN	HIGHLAND
KN Scot NEMSA- FLEX	IBU916DX	NON_CIVI L_EAD_D UCT_CAB LE_ONEA6 43418_WR O_LA1	27/07/2018	Seven Day	SCOTTISH SOUTHERN ENERGY PL,,,,,KW1 5HB	HIGHLAND

Appendix 2 – Scottish Water

Works Status	L.A.Ref	Address 2	Address 1	Start	End	Works Reference	Works Type	Latest Notice
IN PROGRESS	2492005	HIGHLAND	TOMICH ROAD JUNCTION - HARTMOUNT HOLDINGS JUNCTION	23/07/2018	25/07/2018	SW501-OTH/PM A/502833 C0007	MINOR WITH EXCAVATION	ACTUAL START
PROPOSED WORKS	2491111	BALLOCH	WELLSIDE ROAD	30/07/2018	03/08/2018	SW501-MDD/EE C/502715 C0455	STANDARD	SEVEN DAY
PROPOSED WORKS	2467122	WICK	RIVER STREET	06/08/2018	07/08/2018	SW501-MDD/RS E/502447 C0337	MAJOR	SEVEN DAY
PROPOSED WORKS	2490542	CAWDOR	B9090 BALNAROID ROAD JUNCTION - B9091 JUNCTION	25/07/2018	07/08/2018	SW501-MDD/CL A/503052 C0453	STANDARD	SEVEN DAY
IN PROGRESS	2415629	EVANTON	NOVAR CRESCENT	30/04/2018	10/08/2018	SW501-MDD/PM A/502036 C0111	MAJOR	ACTUAL START
IN PROGRESS	2415555	EVANTON	FYRISH CRESCENT	30/04/2018	10/08/2018	SW501-MDD/PM A/502036 C0104	MAJOR	ACTUAL START
IN PROGRESS	2446597	EVANTON	EVANTON - EILEANACH	27/06/2018	14/08/2018	SW501-ESD/ESD/500789C0012	MAJOR	ACTUAL START
IN PROGRESS	2458535	STRONTIAN	RELIEF ROAD	09/07/2018	07/09/2018	SW501-MDD/COR/502023 C0287	MAJOR	ACTUAL START
PROPOSED WORKS	2458519	STRONTIAN	A861 B8007 JUNCTION - A884 JUNCTION	08/08/2018	28/09/2018	SW501-MDD/COR/502023 C0286	MAJOR	SEVEN DAY
PROPOSED WORKS	2485321	NAIRN	MOSS-SIDE DRIVE - MOSS-SIDE	03/10/2018	10/10/2018	SW501-MDD/GL O/503264 C0433	MAJOR	THREE MONTHS
PROPOSED WORKS	2480337	NAIRN	MOSS-SIDE DRIVE - MOSS-SIDE	03/10/2018	16/10/2018	SW501-MDD/GL O/503264 C0411	MAJOR	THREE MONTHS
PROPOSED WORKS	2435031	EVANTON	STATION ROAD	16/08/2018	20/10/2018	SW501-MDD/AMY/500982 C0180	MAJOR	THREE MONTHS

PROPOSED WORKS	2435044	EVANTON	EVANTON - EILEANACH	22/09/2018	27/10/2018	SW501-MDD/AM Y/500982 C0183	MAJOR	THREE MONTHS
PROPOSED WORKS	2435034	EVANTON	B817 STATION ROAD EVANTON - B9176 JUNCTION	05/09/2018	02/11/2018	SW501-MDD/AM Y/500982 C0181	MAJOR	THREE MONTHS
PROPOSED WORKS	2467137	WICK	RIVER STREET	05/11/2018	07/11/2018	SW501-MDD/RS E/502447 C0388	MAJOR	THREE MONTHS
PROPOSED WORKS	2435041	EVANTON	BALCONIE STREET	22/10/2018	09/11/2018	SW501-MDD/AM Y/500982 C0182	MAJOR	THREE MONTHS
PROPOSED WORKS	2422482	FORT AUGUSTUS	STATION ROAD	09/10/2018	04/12/2018	SW501-ESD/ESD/403127C0004	MAJOR	THREE MONTHS
IN PROGRESS	2367714	NAIRN	B9101 B9090 JUNCTION - A939 JUNCTION	19/06/2018	20/12/2018	SW501-ESD/ESD/500735B0022	MAJOR	ACTUAL START
IN PROGRESS	2367708	NAIRN	DRUMCHARR EL - URCHANY - HEATHMOUNT	19/06/2018	20/12/2018	SW501-ESD/ESD/500735B0021	MAJOR	ACTUAL START
PROPOSED WORKS	2435025	EVANTON	NEWTON ROAD	01/11/2018	13/01/2019	SW501-MDD/AM Y/500982 C0179	MAJOR	THREE MONTHS
PROPOSED WORKS	2480346	NAIRN	MOSS-SIDE ROAD	21/09/2018	28/03/2019	SW501-MDD/GL O/503264 C0412	MAJOR	THREE MONTHS
IN PROGRESS	2367718	NAIRN	HOUSEHILL - RAITLOAN - HOWFORD	02/07/2018	29/03/2019	SW501-ESD/ESD/500735B0023	MAJOR	ACTUAL START
IN PROGRESS	2437712	NAIRN	URCHANY - ACHVRAAT - REHAURIE	16/04/2018	08/07/2019	SW501-ESD/ESD/500735C0009	MAJOR	WORKS EXTENSION
IN PROGRESS	2366139	PIPERHILL	HEATHMOUNT - TORRICH - BALCULCHAI CH	20/03/2018	08/07/2019	SW501-ESD/ESD/500735B0017	MAJOR	ACTUAL START
IN PROGRESS	2437735	PIPERHILL	HEATHMOUNT - TORRICH - BALCULCHAI CH	16/04/2018	08/07/2019	SW501-ESD/ESD/500735C0011	MAJOR	WORKS EXTENSION

IN PROGRESS	2366157	NAIRN	DRUMCHARR EL - URCHANY - HEATHMOUN T	20/03/ 2018	08/07/ 2019	SW501- ESD/ESD/ 500735B0 016	MAJOR	ACTUAL START
IN PROGRESS	2437717	NAIRN	DRUMCHARR EL - URCHANY - HEATHMOUN T	16/04/ 2018	08/07/ 2019	SW501- ESD/ESD/ 500735C0 010	MAJOR	ACTUAL START
IN PROGRESS	2437647	CAWDOR	CAWDOR - NEWLANDS OF INCHNACAOR ACH JUNCTION	16/04/ 2018	08/07/ 2019	SW501- ESD/ESD/ 500735C0 007	MAJOR	WORKS EXTENSI ON
IN PROGRESS	2437672	NAIRN	NEWLANDS OF INCHNACAOR ACH JUNCTION - CLUNAS - DULSIE - AITNOCH	16/04/ 2018	08/07/ 2019	SW501- ESD/ESD/ 500735C0 008	MAJOR	WORKS EXTENSI ON
PROPOSED WORKS	2470020	WICK AIRPORT INDUSTRIA L ESTATE	WICK INDUSTRIAL ESTATE ROAD	03/09/ 2018	26/10/ 2018	SW515- CWA/CW A/500785 C0574	MAJOR	THREE MONTHS
PROPOSED WORKS	2470018	WICK AIRPORT INDUSTRIA L ESTATE	WICK INDUSTRIAL ESTATE INTERNAL ACCESS ROADS	03/09/ 2018	26/10/ 2018	SW515- CWA/CW A/500785 C0573	MAJOR	THREE MONTHS
POTENTIAL WORKS	2476043	DUNNET	B855 A836 JUNCTION - ST JOHNS ROAD JUNCTION	25/03/ 2019	25/09/ 2019	SW515- ABV/AB V/404000 C0341	MAJOR	CANCEL LATION
POTENTIAL WORKS	2476132	DUNNET	A836 B855 JUNCTION - WEST MEY ROAD JUNCTION	25/03/ 2019	25/09/ 2019	SW515- ABV/AB V/404000 C0342	MAJOR	
IN PROGRESS	2422323	ARDERSIER	MUIR OF BALNAGOWA N - FORT GEORGE	25/06/ 2018	20/12/ 2019	SW515- ESD/ESD/ 501290C0 003	MAJOR	ACTUAL START
POTENTIAL WORKS	2398858	INVERNESS	TOMNAHURIC H STREET	08/05/ 2018	30/09/ 2018	SW700- CRD/5024 86/0103C 002	MAJOR	any issues with sw700 will discuss on Friday

POTENTIAL WORKS	2398846	INVERNESS	KENNETH STREET	08/05/2018	30/09/2018	SW700-CRD/502486/0103C001	MAJOR	
POTENTIAL WORKS	2417840	CANISBAY	SEATER - CANISBAY - HILL OF WARSE ROAD	01/10/2018	28/02/2019	SW700-CWA/404044/0008C001	MAJOR	
POTENTIAL WORKS	2417849	CANISBAY	STEMSTER - SEATER ROAD	01/10/2018	28/02/2019	SW700-CWA/404044/0008C002	MAJOR	
POTENTIAL WORKS	2417866	JOHN O'GROATS	JOHN O GROATS MILL - STEMSTER ROAD	01/10/2018	28/02/2019	SW700-CWA/404044/0008C003	MAJOR	
POTENTIAL WORKS	2417897	JOHN O'GROATS	BANKS ROAD	01/10/2018	28/02/2019	SW700-CWA/404044/0008C004	MAJOR	
POTENTIAL WORKS	2381034	BRORA	DALCHALM ROAD	01/10/2018	28/02/2019	SW700-CWA/501259/0082B006	MAJOR	
POTENTIAL WORKS	2380767	BRORA	GOLF COURSE ROAD	01/10/2018	28/02/2019	SW700-CWA/501259/0082B001	MAJOR	
POTENTIAL WORKS	2380824	BRORA	ACADEMY STREET	01/10/2018	28/02/2019	SW700-CWA/501259/0082B004	MAJOR	
POTENTIAL WORKS	2417907	JOHN O'GROATS	A99 STEMSTER ROAD JUNCTION - A836 JUNCTION	01/10/2018	28/02/2019	SW700-CWA/404044/0008C005	MAJOR	
POTENTIAL WORKS	2286719	HALLIN	STEIN - HALISTRA - GEARY ROAD	05/10/2018	28/03/2019	SW700-CRD/502673/0037B001	MAJOR	
POTENTIAL WORKS	2301580	CAOL	GLENDESSAR Y STREET	07/01/2019	11/04/2019	SW700-CRD/502730/0041B001	MAJOR	
POTENTIAL WORKS	2245351	FORT GEORGE	SKINNER ROAD	07/01/2019	23/04/2019	SW700-ABV/500649/0026B001	MAJOR	
POTENTIAL WORKS	2322976	TOMATIN	FREEBURN - TOMATIN - FINDHORN - KYLLACHY - GARBOLE	08/11/2018	11/06/2019	SW700-CRD/404134/0040B001	MAJOR	

POTENTIAL WORKS	2422456	INVERNESS	ISLAND BANK ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C030	MAJOR	
POTENTIAL WORKS	2422344	INVERNESS	BALLIFEARY ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C025	MAJOR	
POTENTIAL WORKS	2422263	INVERNESS	BRUCE AVENUE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C023	MAJOR	
POTENTIAL WORKS	2422135	INVERNESS	BRUCE GARDENS	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C021	MAJOR	
POTENTIAL WORKS	2418937	INVERNESS	CALEDONIAN ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C001	MAJOR	
POTENTIAL WORKS	2419060	INVERNESS	COLUMBA ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C007	MAJOR	
POTENTIAL WORKS	2419355	INVERNESS	DALNEIGH ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C012	MAJOR	
POTENTIAL WORKS	2419210	INVERNESS	DOCHFOUR DRIVE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C008	MAJOR	
POTENTIAL WORKS	2422622	INVERNESS	DRUMMOND CIRCUS	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C032	MAJOR	
POTENTIAL WORKS	2422360	INVERNESS	DUNACHTON ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C026	MAJOR	
POTENTIAL WORKS	2418986	INVERNESS	HAWTHORN DRIVE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C004	MAJOR	
POTENTIAL WORKS	2419049	INVERNESS	LAUREL AVENUE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C006	MAJOR	
POTENTIAL WORKS	2419000	INVERNESS	LILAC GROVE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C005	MAJOR	
POTENTIAL WORKS	2418974	INVERNESS	LIMETREE AVENUE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C003	MAJOR	

POTENTIAL WORKS	2418967	INVERNESS	MAPLE DRIVE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C002	MAJOR	
POTENTIAL WORKS	2422131	INVERNESS	MONTAGUE ROW	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C020	MAJOR	
POTENTIAL WORKS	2422615	INVERNESS	NESS WALK	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C029	MAJOR	
POTENTIAL WORKS	2419214	INVERNESS	RANGEMORE ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C009	MAJOR	
POTENTIAL WORKS	2419613	INVERNESS	ROWAN ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C014	MAJOR	
POTENTIAL WORKS	2422380	INVERNESS	SPRINGFIELD GARDENS	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C027	MAJOR	
POTENTIAL WORKS	2420292	INVERNESS	ST ANDREW'S DRIVE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C019	MAJOR	
POTENTIAL WORKS	2422153	INVERNESS	ST FERGUS DRIVE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C022	MAJOR	
POTENTIAL WORKS	2419295	INVERNESS	ST JOHNS AVENUE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C011	MAJOR	
POTENTIAL WORKS	2419687	INVERNESS	ST MARGARETS ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C016	MAJOR	
POTENTIAL WORKS	2419364	INVERNESS	ST MARYS AVENUE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C013	MAJOR	
POTENTIAL WORKS	2420286	INVERNESS	ST MUNGO ROAD	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C018	MAJOR	
POTENTIAL WORKS	2419676	INVERNESS	ST NINIAN DRIVE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C015	MAJOR	
POTENTIAL WORKS	2420215	INVERNESS	ST VALERY AVENUE	01/04/2019	25/05/2020	SW700-CWA/500 218/0009 C017	MAJOR	

POTENTIAL WORKS	2422613	INVERNESS	WARRAND ROAD	01/04/2019	25/05/2020	SW700-CWA/500218/0009C028	MAJOR	
POTENTIAL WORKS	2422619	INVERNESS	DRUMMOND CRESCENT	01/04/2019	25/05/2020	SW700-CWA/500218/0009C031	MAJOR	
POTENTIAL WORKS	2419293	INVERNESS	DOCHFOUR DRIVE - LAUREL AVENUE	01/04/2019	25/05/2020	SW700-CWA/500218/0009C010	MAJOR	
POTENTIAL WORKS	2401759	INVERGOR DON	TULLICH MUIR - KINDEACE - NORTHFIELD	18/07/2022	02/01/2023	SW700-CRD/502833/0106C002	MAJOR	
POTENTIAL WORKS	2401756	NEWMORE	NORTHFIELD JUNCTION - BADACHONACHER	18/07/2022	02/01/2023	SW700-CRD/502833/0106C001	MAJOR	

Appendix 3 - PDU
Development & Infrastructure - Project Design Unit
RAUC Meeting Update 26 July 2018

Alness Design Team

Contract Name	Contract Description	Est Contract Start Date
Torvean Golf Course	Golf course construction is nearing completion, clubhouse and maintenance building construction are well under way. No further work on live roads expected.	March '18
West Link Stage 2	Additional swing bridge crossing of Canal with new link road to new roundabout on A82 linking with realigned General Booth Road. Expected to go to tender in October for a start April 2019. 18 month construction period.	April '19
Kinnairdie Link Road	Not in current capital programme	
Portree Link Road Development Infrastructure Dingwall	Not in current capital programme Funding in years 3 to 5 of capital programme to provide minor improvements to allow some of the development currently constrained by delivery of Kinnairdie link Road to proceed. Work is at an early stage to identify locations where localised road improvements can improve traffic flow.	
Nairn Town Centre Improvements	Funding available this financial year – Member led – Proposed zebra crossing on High Street and footway improvements on Falconers Lane and adjacent to A96.	Nov 2018
Storr Car Park – Skye	Existing car park is inadequate with vehicles parking along verge – proposed 40 – 50 space of road car park this financial year.	Nov 2018

Dingwall Design Team

Contract Name	Contract Description	Est Contract Start Date
Stoneyfield Bridge, Inverness	Active Travel Link	Aug/Sept 2018
Cavell Gardens, Inverness	Contra Flow Cycle Lane	Complete
B862 Dunbolloch to Cabrich, Beaulieu	Active Travel Link	February/March 2019
Raigmore Ramp	Active Travel Link	November 2018
A9/A96 Raigmore Junction - Signals	Roundabout Reconfiguration/Active Travel Link	Spring 2019
Abban Street	Active Travel Link	Summer 2019
Smithton/Culloden	Active Travel Link	30 July 2018
Nairn Railway Bridge	New Shared Use Bridge/ Active Travel Link	Autumn 2019
A862 Lovat Bridge, Beaulieu	Active Travel Improvements	Summer 2019

Dingwall 20mph	Traffic Calming	February 2019
Alness Pedestrian Facility	Pedestrian Facilities	February 2019
Kinlochewe - Traffic Calming	Traffic Calming	February 2019 (predicted)
Laide - Traffic Calming	Traffic Calming	February 2019 (predicted)
Portree Parking	Car Park Extension and P&D Control	Spring/Summer 2019 (predicted)

Other projects including cemetery and sports pitch projects do not include works in the public road.

Strategy & Testing Team

Uig Harbour Infrastructure Improvements – June 2019

B851 Whitemill Bridge to Inverarnie – Twin Tracking 2.8 km – February 2019

B851 Inverarnie to Farr Village Improvement Scheme 0.6 km – August 2018

B851 Flichity Bridge replacement and Twin tracking 1 km – September 2018

B862 Suidhe Viewpoint Improvement Scheme 0.4km – April 2019

B862 Suidhe Viewpoint to Loch Tarff 1.8km – October 2018

Structures Team

B9090 White Bridge Replacement scheme – August 2018

B9163 Newhall Bridge – August 2018

A831 Polmaily Bridge waterproofing and surfacing – October 2018

C1087 An Uillt Bhig Bridge strengthening – early 2019

C1154 Dulsie Bridge strengthening and repairs – 2019

Golspie Design Team

Contract Name	Contract Description	Est Contract Start Date
Inshes Junction Phase 2A – widening of Culloden Road	Additional road width over bridge including widening to approach embankments.	Contract awarded to Wills Bros. Planned completion now 10 th of October contract period runs to 10 th November complete
Inshes Park Phase 2	Construction of a park between Stevenson Road and Inshes Road. New vehicle access to Stevenson Road	
Castle Wynd	Street Scape works to improve surfacing and lighting.	Spring '19
A890 Stromeferry Rockworks	Rock scaling and netting on 75m of rock face west of Avalanche shelter. Daytime and night-time road closures required. Road to Rail agreed with Network Rail daytime operation for vehicles under 7.5t diversion for all other traffic.	3 rd of September for 12 weeks until 19 th of November